Nauticare

Completed Maintenance Tasks Report

M/Y Serenity (Sample)

01/07/2026 – 05/11/2026

Filter: All Tasks

Generated 05/11/2026

nauticare.io

nauticare.io

4	0	4
Total	Planned	One-time

1. Monthly fire extinguisher inspection

ONE-TIME COMPLETED

COMPONENT
Engine Room Fixed Fire System

PRIORITY
High

ASSIGNED TO
Marta Ferreira

ASSIGNED RANKS
Chief Officer, Bosun

EXECUTED AT
02/10/2026

DUE DATE
04/10/2026

TAGS
Safety · Inspection

DESCRIPTION
All stations checked, gauges in the green, seals intact.

JOB REPORT
18 units checked. One galley unit re-sited to a clearer bracket.

2. Radar firmware update

ONE-TIME COMPLETED

COMPONENT
Radar — X-Band

PRIORITY
Low

ASSIGNED TO
Adrian Vos

ASSIGNED RANKS
Captain

EXECUTED AT
19/09/2026

DUE DATE
21/09/2026

TAGS
Bridge · Software

DESCRIPTION
Applied the manufacturer update issued after the last service bulletin.

JOB REPORT
Updated to the current release. Sea trial confirmed target tracking normal.

3. Watermaker membrane flush

ONE-TIME COMPLETED

COMPONENT
Watermaker

PRIORITY
Medium

ASSIGNED TO
Tomas Lindqvist

ASSIGNED RANKS
Chief Engineer

EXECUTED AT
14/09/2026

DUE DATE
15/09/2026

TAGS
Engine Room · Service

DESCRIPTION
Fresh water flush after a long period alongside.

JOB REPORT
Flushed and pickled. Output back to 160 l/h.

4. Generator No. 1 — 500h service

ONE-TIME COMPLETED

COMPONENT
Generator No. 1

PRIORITY
High

ASSIGNED TO
Tomas Lindqvist

ASSIGNED RANKS
Chief Engineer

EXECUTED AT
07/09/2026 @ 7480h

DUE DATE
09/09/2026

TAGS
Engine Room | Service

DESCRIPTION

Oil, filters and coolant check completed. Next due at 8120 hours.

JOB REPORT

Oil and filters replaced, coolant topped up. No leaks found on test run.